



# Product Quality Summary Report

## Naples Monthly QC Summary

### Example Report

Plant: **Naples Golden Gate Quarry**

Mine no.: **03-616**

	# 67 Stone FDOT Code 41 / 12	# 57 Stone FDOT Code 10	S-1-B 89 Stone FDOT Code 52	Screenings FDOT Code 20	#5 Stone 3/4" Drainfield	#9 Stone	Limerock Base
1 1/2"(37.5)					100		
1"(25)	100	100.0			96		3 1/2" 100
3/4"(19)	98	90			43		#4 (4.75) 45
1/2"(12.5)	54	35	100.0		10		LBR 150
3/8"(9.5)	30	7	95	100.0	8	100	Optimum Moisture 9.0
#4(4.75)	6	2	36	100.0	5	85	Dry Density (lbs/ft³) 125.0
#8(2.36)	2	2	4	89	5	10	
#10(2.0)							
#16(1.18)			1	67		5	
#30(0.06)			1	50		4	
#40(0.425)							
#50(0.30)				33		3	
#80(0.18)							
#100(0.15)				11			
#200(0.075)	0.54	0.34	0.36	2.28		0.68	
LA Abrasion B	39	34					
LA Abrasion C			35				
LA Abrasion D						35	
SPGR (Dry)	2.385	2.369	2.385	2.477		2.407	
SPGR (SSD)	2.462	2.446	2.471	2.549		2.478	
SPGR (Apparent)	2.585	2.574	2.593	2.669		5.591	
Absorbtion	3	3	3	3		3	
FM	6.64	6.95	5.61	2.43		3.93	

Rip Rap  
6 in.-12 in.

Rip Rap  
12 in.-24 in.

Rip Rap  
24 in.-36 in.

Rip Rap  
36 in + Bolders

Fill Material  
White Fill  
Screened Fill  
Rough Fill